Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120010-7

CONSTRUCTION PROGRESS REPORT FOR MONTH OF December 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title:		Location:		STA	ATINTL
STATINTL			Allotment No.: 4442-4	0-001		-
	Date of Commencement: 11 August 1	953	Scheduled Completion Da	ate: 30 S	Nov. 19	
	Authority for construction (identification of instrument authorizing work):					
	FRC action DD/I - 195 - 53, Dated 13 April 1953					
	Brief description of work involved: Construction of antenna field and power					
	cable.					
	Percent completed in various branches of work:					
	Excavation, grading	. %	Flooring		%	
	Concrete, cement work	%	Hardware		%	
	Structural steel	%	Painting, glazin	ıg	%	
	Masonry	9/2	Plumbing		%	
	Carpentry, millwork	%	Heating, ventils	ating	%	
	Roofing, waterproofing	%	Electrical		%	
	Sheet metal	%	Electric fixture)S	%	
	Lath, plaster, acoustic	%	Approach work		%	
	Insulation	76	Other		%	
	Antenna system Conxial cable	99% 99 %	79 100 Fower cable		98 %	for #
	Totals:					-
	Amount of contract, including	ng addit	ions and deductions	\$ 44.	908,60	js, asi.
	Value of work completed to date				329.51	la, 483,
	Value of materials on site					- 3
	Value of materials in storage					•
					329,51	• 147 H3∍
	-					•
					281,85	40,817.

See opposite side for instructions.

(Signature)

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120010-7

- l. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
 - 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.